



US-89
FARMINGTON TO I-84

Community Coordination Team Construction Phase Meeting #5

October 22, 2020



MEETING AGENDA

Welcome & Core Value Moment
September CCT Score
Construction Progress Update
Upcoming Construction Activities
CCT Member Questions/Feedback
Vote



PROJECT CORE VALUES

Core Values

Trust
Safety
Fiscal Responsibility
Passion
Public Responsiveness
Dedication



CCT SCORES TO DATE:

Areas of Evaluation	September
Responsiveness	6.86
Transparency	6.86
Traffic control	6.71
Safety	6.86
Housekeeping/ Site cleanliness	6.43
Overall Score	6.74



CONSTRUCTION PROGRESS UPDATE

September – October 2020

Curb and Gutter
Paving
Noise Wall Placement
Layton water tank transfer and removal



CONSTRUCTION PROGRESS UPDATE

September – October 2020


Waterline

37,000 Linear Feet installed
35% Complete



Sewer

4,300 Linear Feet installed
33% Complete



Dry Utility

156,000 Linear Feet installed
35% Complete



CONSTRUCTION PROGRESS UPDATE

September – October 2020

Road Base

60,000 tons
20% Complete

2.5 times the
weight of the
Statue of Liberty!

Excavation/Hauling

550,000 Cubic Yards
30% Complete

We'll fill the Houston
Astrodome by the
time we're done!

Piles

7,000 Linear Feet installed
80% Complete

1.1x longer than The Kentucky Derby

Storm Drain

18,000 Linear Feet installed
15% Complete



The
highest
elevation one
can skydive from



UPCOMING CONSTRUCTION ACTIVITIES 200 North/400 North

MOT

- Switch to Phase 2 (Northbound and Southbound on permanent Southbound alignment – mid-December
- Open Country Way – late November

Paving

- Country Way – Mid November
- Mainline U.S. 89 – first half of November
- 200/400 North surface streets – late October

Structures

- Set bridge girders (steel beams) – early December



UPCOMING CONSTRUCTION ACTIVITIES East Frontage Road – South End

Paving

- Crestwood to Orchard: Early November



UPCOMING CONSTRUCTION ACTIVITIES East Frontage Road – North End

Paving

- Valley View/Shay Lane – Early November
- 1200 North to 1070 North – Early November
- Adams Canyon to North Village Drive – Late November



UPCOMING CONSTRUCTION ACTIVITIES

Gordon Avenue

MOT

- Shift traffic to Phase 2B (southbound alignment at Gentile) – early November

Paving

- Gordon Avenue Extension – mid-November

Structures

- Drilled shafts – late-November/early-December



UPCOMING CONSTRUCTION ACTIVITIES

Oak Hills Drive

Paving

- Mainline – early November
- Ramp C – late October
- 2800 East – mid-November



CCT MEMBER FEEDBACK

- Project questions?
- What are you hearing from neighbors?
- Any information needs?
- How can we help you keep people informed?
- Is there anything you think could improve the CCT process?

VOTING

Please consider your evaluation of Oak Hills Constructors
according to the agreed upon areas of evaluation from
September 17– October 21, 2020.

<https://publicinput.com/US89CCTOctober2020>



OTHER QUESTIONS OR ITEMS FOR DISCUSSION?

NEXT CCT MEETING – December 17, 2020



U.S. 89 TEAM CONTACTS

Communications Team

- Aubry Bennion
- Leah Jaramillo

Email: us89@utah.gov

Web: udot.utah.gov/US89

Hotline: 888.752.8789

Facebook: [@US89DavisCounty](https://www.facebook.com/US89DavisCounty)

